
Profile/Photo Observation Report						
Date: Pipe Length (ft P.O.#: Customer:	04/19/2018): 275.2	Weather: Owner: Surveyor: Clean Date:	NA Byrd Fitzge 01/01/190		Coding: Pre Clean: PSR: Shape:	PACP 6.0 Not Known P-805-049-050 C
Street:	GEORGIANNA ST		Flow Control		Not Controlled	
City:	Hobart, IN		Year Renewe	-	Not controlled	
Location:	Other		Tape/Media			
Purpose:	Not Known		Dia/Height:		8"	
Use:	Sanitary		Material:		VCP	
Drain Area:	NA		Lining:			
Category:	NA					
Comment:						
Location Detail	ls:		Direction of	Survey:	Downstream	
US MH:	M-805-050	DS MH:	M-805-049	Тс	otal Length Surveyed (ft)	59.4
0&M Index:	1.39	O&M Quick:		271A	O&M Rating:	25.00
tructural Index:	3.00	Structural Q	uick:	3A00	Structural Rating:	36.00
Overall Index:	2.03	Overall Quid		3A27	Overall Rating:	61.00

	Position	Code	Observation	Video (sec)	Grade
M-805-	050				
	0.	AMH	Manhole	10	NA
	.0	MWL	Water Level	21	NA
-	_ \\\.0	CM(S01)	Crack Multiple	32	S 3
_	0.	DAGS	Deposits Attached Grease	44	M 2
	\\ <u>6.1</u>	RFJ(S02)	Roots Fine Joint	67	M 1
_	\ <u>9.7</u>	TFC	Tap Factory Capped	86	NA
_	27.8	DSZ(S03)	Deposits Settled Other	134	M 2
_	35.7	ТВ	Tap Break-in	161	NA
_	47.9	TFC	Tap Factory Capped	197	NA
5	59.2	MWL	Water Level	232	NA
L CT	59.4	MSA	Abandoned Survey	244	NA
Camera Direction	59.4	CM(F01)	Crack Multiple	255	S 3
	59.4	RFJ(F02)	Roots Fine Joint	266	M 1
Can	59.4	DSZ(F03)	Deposits Settled Other	277	M 2
M-805-	049				



Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-805-050



Code: MWL Description: Water Level

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: 5.000 Continuous Index: Within 8" of Joint: NO Remarks:



Code: Description:	CM Crack Multiple
Distance (ft):	.0
Structural Grade:	3
O&M Grade:	0
Clock Start/From:	7
Clock To:	5
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	S01
Within 8" of Joint:	
Remarks:	



Code:DAGSDescription:Deposits Attached Grease

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	1
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code:	RFJ
Description:	Roots Fine Joint
Distance (ft):	6.1
Structural Grade:	0
O&M Grade:	1
Clock Start/From:	7
Clock To:	5
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	S02
Within 8" of Joint:	YES
Remarks:	wandering



Code:TFCDescription:Tap Factory Capped

Distance (ft):	9.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	1
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	YES
Remarks:	



Code:	DSZ
Description:	Deposits Settled Other

/ **r**. \

Distance (ft):	27.8
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	6
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	S03
Within 8" of Joint:	NO
Remarks:	tissue/debris



Code:	ТВ
Description:	Tap Break-in

Distance (ft):	35.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	1
Clock To:	
1st Value:	8.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



TFC Tap Factory Capped
47.9
0
0
2
4.000
YES




Code: MWL Description: Water Level

Distance (ft):	59.2
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	50.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	




Code:	MSA
Description:	Abandoned Survey

Distance (ft):	59.4
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	debris under water



Code:	СМ
Description:	Crack Multiple

Distance (ft):	59.4
Structural Grade:	3
O&M Grade:	0
Clock Start/From:	7
Clock To:	5
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	F01
Within 8" of Joint:	
Remarks:	



Code:	RFJ
Description:	Roots Fine Joint
Distance (ft):	59.4
Structural Grade:	0
O&M Grade:	1
Clock Start/From:	7
Clock To:	5
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	F02
Within 8" of Joint:	YES
Remarks:	wandering



Code:DSZDescription:Deposits Settled Other

Distance (ft):	59.4
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	6
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	F03
Within 8" of Joint:	NO
Remarks:	tissue/debris