Profile/Photo Observation Report



Profile/Photo Observation Report								
Date: Pipe Length (ft) P.O.#:	04/14/2018 : 253	Weather: Owner: Surveyor:	City of Hoba	t	Coding: Pre Clean: PSR:	PACP 6.0 Not Known P-806-064-036		
Customer:	City of Hobart	Clean Date:	D. Heisinig		Shape:	C		
Street:	East 10th Street		Flow Control:		Not Controlled			
City:	Hobart, IN		Year Renewed	:				
Location:	Sidewalk		Tape/Media#		DEP253			
Purpose:	Routine Assessment		Dia/Height:		15"			
Use:	Sanitary		Material:		PVC			
Drain Area:			Lining:					
Category:	NA							
Comment:	YES501824 Submital	2						
Location Details:			Direction of Survey:		Downstream			
US MH:	M-806-064	DS MH:	M-806-036	Total Le	ength Surveyed (ft):	94.4		
O&M Index:	3.00	O&M Quick:	3	300	O&M Rating:	51.00		
Structural Index:	0.00	— Structural Qu	uick:	000	Structural Rating:	0.00		
Overall Index:	3.00	— Overall Quick	21	300	Overall Rating:	51.00		
					_	-		

Thursday, May 4, 2023

Position	Code	Observation	Video (sec)	Grade
806-064				
0.	AMH	Manhole	0	NA
0.	MWL	Water Level	12	NA
8.0	DSF(S01)	Deposits Settled Fine	86	M 3
94.4	АМН	Manhole	429	NA
94.4	DSF(F01)	Deposits Settled Fine	450	M 3



Code:	АМН		
Description:	Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-806-064		

Thursday, May 4, 2023 2



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 15.000

Continuous Index:

Within 8" of Joint: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 8.0
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 5
Clock To: 7
1st Value:

2nd Value:

Value Percent: 20.000
Continuous Index: S01
Within 8" of Joint: NO

Remarks:

Thursday, May 4, 2023 3



Code: AMH Description: Manhole

Distance (ft): 94.4 Structural Grade: 0 0 O&M Grade:

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-806-036



DSF Code:

Description: **Deposits Settled Fine**

Distance (ft): 94.4 Structural Grade: 0 O&M Grade: 3 Clock Start/From: 5 7 Clock To: 1st Value:

2nd Value: Value Percent: 20.000 Continuous Index: F01 NO

Remarks:

Within 8" of Joint:

Thursday, May 4, 2023