Profile/Photo Observation Report



Date: 03/21/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 189.7 Owner: NA Pre Clean: **Not Known** P.O.#: PSR: P-808-006-005 Surveyor: Selasie Honu

Customer: Clean Date: 01/01/1900 Shape: C

Street: CAPITOL DR Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Sidewalk Tape/Media #:

Purpose: Maintenance Related Dia/Height: 12"
Use: Sanitary Material: PVC

Drain Area: NA Lining:

Category: NA
Comment: flow direction incorrect.

Location Details: Direction of Survey: **Upstream**

US MH: M-808-005 DS MH: M-808-006 Total Length Surveyed (ft): 184.7

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2100 2.00 Overall Index: Overall Quick: Overall Rating:

	Position	Code	Observation	Video (sec)	Grade
1(808)	006				
	0. //	AMH	Manhole	10	NA
ш	\.0	MWL	Water Level	21	NA
	22.1	TF	Tap Factory	79	NA
	98.5	TF	Tap Factory	246	NA
ш	162.7	DAGS	Deposits Attached Grease	388	M 2
	163.6	TF	Tap Factory	402	NA
	184.7	AMH	Manhole	458	NA
,					

Code:



Description:	Manhole	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Continuous Index:		
Within 8" of Joint:	NO	
Remarks:	M-808-006	

AMH



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint: NO

Remarks:



Code: TF
Description: Tap Factory

Distance (ft): 22.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

Remarks:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: **TF**

Description: Tap Factory

Distance (ft): 98.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 162.7
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4
1st Value:


Value Percent: 5.000

Continuous Index: Within 8" of Joint:

hin 8" of Joint: NO

Remarks:

2nd Value:



Code: **TF**

Description: Tap Factory

Distance (ft): 163.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 184.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: M-808-005