Profile/Photo Observation Report



Date: 03/22/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 364.6 Owner: NA Pre Clean: **Not Known** P.O.#: PSR: P-808-025-026 Surveyor: Selasie Honu

Customer: Clean Date: 01/01/1900 Shape: C

Street: Oak Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Ditch Tape/Media #:

Purpose: Maintenance Related Dia/Height: 12"
Use: Sanitary Material: PVC

Drain Area: **NA** Lining:

Category: NA

Comment: sludge at 314'.

Location Details: Direction of Survey: Upstream

US MH: M-808-025 DS MH: M-808-026 Total Length Surveyed (ft): 315.5

2.00 2K00 126.00 O&M Rating: O&M Index: O&M Quick: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2K00 126.00 Overall Rating: Overall Index: Overall Quick:

	Position	Code	Observation	Video (sec)	Grade
1(808)02	26				
	.0	DAGS(S01)	Deposits Attached Grease	11	M 2
	0.	AMH	Manhole	22	NA
ш	\\.0	MWL	Water Level	33	NA
ш	315.5	DAGS(F01)	Deposits Attached Grease	675	M 2
ш	315.5	MSA	Abandoned Survey	686	NA

Code:



Description:	Deposits Attached Grease		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	2		
Clock Start/From:	8		
Clock To:	4		
1st Value:			
2nd Value:			
Value Percent:	5.000		
Continuous Index:	S01		
Within 8" of Joint:	NO		
Remarks:			

DAGS



Code: AMH
Description: Manhole

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-808-026



Code: MWL
Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:

2nd Value: Value Percent: **5.000**

Continuous Index:

Within 8" of Joint: NO

Remarks:



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 315.5
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4


1st Value: 2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO

Remarks:

Code: MSA

Description: Abandoned Survey



Distance (ft): 315.5
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: CAMERA STOPPED