Profile/Photo Observation Report



Date: 04/12/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 394.5 Owner: NA Pre Clean: **Not Known** P.O.#: Jen Costello PSR: P-907-016-017 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: Capitol Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Parking Lot Tape/Media #:

Purpose: Maintenance Related Dia/Height: 8"
Use: Sanitary Material: PVC

Drain Area: NA Lining: Cured in Place

Category: NA

Comment: flow incorrect.


Location Details: Direction of Survey: **Downstream**

US MH: M-907-017 DS MH: M-907-016 Total Length Surveyed (ft): 397.0

0.00 0000 0.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 0.00 0000 0.00 Overall Index: Overall Quick: Overall Rating:

Position	Code	Observation	Video (sec)	Grade
907-017				
.0	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
229.3	TF	Tap Factory	491	NA
370.9	MWL	Water Level	786	NA
397.0	AMH	Manhole	849	NA

Code:



Description:	Manhole		
Distance (ft)	0		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-907-017		

 AMH



Code: MWL
Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000


Continuous Index:

Within 8" of Joint:

Remarks:

3.000

NO



Code: TF

Description: Tap Factory


Distance (ft): 229.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 1

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: MWL

Description: Water Level

Distance (ft): 370.9
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:


Value Percent: 10.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: AMH
Description: Manhole

Distance (ft): 397.0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: M-907-016