Profile/Ph	oto Observatio	n Report				RedZone
Date:	03/28/2018	Weather:			Coding:	PACP 6.0
Pipe Length (ft)): 122.2	Owner:	NA		Pre Clean:	Not Known
P.O.#:		Surveyor:	Selasie H	onu	PSR:	P-910-025-019
Customer:		Clean Date	e: 01/01/19	00	Shape:	с
Street:	NORRIS DR		Flow Contr	ol:	Not Controlled	
City:	Hobart, IN		Year Renev	ved:		
Location:	Sidewalk		Tape/Med	a #:		
Purpose:	Maintenance Rela	ated	Dia/Height	:	8"	
Use:	Sanitary		Material:		PVC	
Drain Area:	NA		Lining:			
Category:	NA					
Comment:						
Location Detail	s:		Direction o	f Survey:	Downstream	
US MH:	M-910-019	DS MH:	M-910-025	Тс	otal Length Surveyed (ft)	118.2
)&M Index:	2.00	O&M Quick	<:	2500	O&M Rating:	10.00
tructural Index:	0.00	Structural C		0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Qui		2500	Overall Rating:	10.00

	Position	Code	Observation	Video (sec)	Grade
N(910-	019				
$\mathbf{\mathbf{\mathbf{\mathbf{F}}}}$	0.	AMH	Manhole	10	NA
	.0	MWL	Water Level	21	NA
	\3.3	TF	Tap Factory	39	NA
	25.8	DSGV(S01)	Deposits Settled Gravel	96	M 2
	33.4	DSGV(F01)	Deposits Settled Gravel	123	M 2
	45.1	DSGV(S02)	Deposits Settled Gravel	157	M 2
	57.7	DSGV(F02)	Deposits Settled Gravel	194	M 2
	/ 118.2	AMH	Manhole	326	NA




Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-910-019



Code: MWL Description: Water Level

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code: Description:	TF Tap Factory
Distance (ft):	3.3
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	1
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code:DSGVDescription:Deposits Settled Gravel

Distance (ft):	25.8
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	6
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	S01
Within 8" of Joint:	NO
Remarks:	



Code:	
Description:	

DSGV Deposits Settled Gravel

Distance (ft):	33.4
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	6
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	F01
Within 8" of Joint:	NO
Remarks:	




Code:DSGVDescription:Deposits Settled Gravel

Distance (ft):	45.1
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	6
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	S02
Within 8" of Joint:	NO
Remarks:	

Code:	
Description:	

DSGV Deposits Settled Gravel

Distance (ft):	57.7
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	6
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	F02
Within 8" of Joint:	NO
Remarks:	



Code:	AMH
Description:	Manhole

Distance (ft):	118.2
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-910-025