Profile/Photo Observation Report



Date: 04/25/2018 Weather: Coding: PACP 6.0

Pipe Length (ft): 157.0 Owner: NA Pre Clean: No Pre-Cleaning
P.O.#: Surveyor: Jen Costello PSR: P-504-023-024

Customer: Clean Date: 01/01/1900 Shape: C

Street: FOXCROFT STREET Flow Control: Not Controlled

City: Hobart, IN Year Renewed: Location: Light Highway Tape/Media #:

Purpose: Routine Assessment Dia/Height: 12"
Use: Sanitary Material: VCP

Drain Area: NA Lining:

Category: NA

Comment: P_C at 44 ft roots . Flow direction wrong

Location Details: Direction of Survey: **Downstream**

US MH: M-504-024 DS MH: M-504-023 Total Length Surveyed (ft): 44.9

2.75 11.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.75 11.00 Overall Quick: Overall Rating: Overall Index:

Position	Code	Observation	Video (sec)	Grade
604 - 024				
.0	AMH	Manhole	10	NA
0.	MWL	Water Level	22	NA
34.6	MWL	Water Level	102	NA
37.2	RMJ	Roots Medium Joint	119	M 3
39.2	RFJ	Roots Fine Joint	135	M 1
42.3	RMJ	Roots Medium Joint	152	M 3
44.9	RBJ	Roots Ball Joint	169	M 4
44.9				
44.9	MSA	Abandoned Survey	180	NA
44.9	MSA	Abandoned Survey	180	NA

Code:



Description:	Manhole	
Distance (ft)	.0	
Distance (ft):	-	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Continuous Index:		
Within 8" of Joint:	NO	
Remarks:	M-504-024	

AMH



Code: MWL
Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO

Code: MWL
Description: Water Level



Distance (ft): 34.6
Structural Grade: 0

O&M Grade: **0** Clock Start/From:


Clock To: 1st Value: 2nd Value:

Value Percent: 30.000

Continuous Index:

Within 8" of Joint: NO

Remarks:



Code: RMJ

Description: **Roots Medium Joint**

Distance (ft): 37.2 Structural Grade: 0 3 O&M Grade: Clock Start/From: 12 Clock To: 4 1st Value:

2nd Value:

5.000 Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

YES




RFJ Code:

Description: **Roots Fine Joint**

Distance (ft): 39.2 Structural Grade: 0 O&M Grade: 1 Clock Start/From: 8 Clock To: 4 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:

YES



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 42.3
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 8
Clock To: 4
1st Value:

2nd Value:


Value Percent: 20.000

Continuous Index:

Within 8" of Joint:

YES

Remarks:



Code: RBJ

Description: Roots Ball Joint

Distance (ft): 44.9
Structural Grade: 0
O&M Grade: 4
Clock Start/From: 12
Clock To: 12


1st Value: 2nd Value:

Value Percent: 100.000

Continuous Index:

Within 8" of Joint: YES

Remarks:



Code: MSA

Description: Abandoned Survey

Distance (ft): 44.9
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:

Continuous Index:

Within 8" of Joint: NO Remarks: roots