Profile/Photo Observation Report



Date: 03/28/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 207.8 Owner: NA Pre Clean: **Not Known** P.O.#: Surveyor: PSR: P-803-034-035 Selasie Honu

Customer: Clean Date: 01/01/1900 Shape: C

Street: **E 40TH AVE** Flow Control: **Not Controlled**

City: Hobart, IN Year Renewed:
Location: Other Tape/Media #:

Purpose: Not Known Dia/Height: 10"
Use: Sanitary Material: VCP

Drain Area: **NA** Lining:

Category: NA

Comment:


Location Details: Direction of Survey: Downstream

US MH: M-803-035 DS MH: M-803-034 Total Length Surveyed (ft): 53.1

3522 1.92 25.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 1.92 3522 25.00 Overall Quick: Overall Rating: Overall Index:

Po	sition	Code	Observation	Video (sec)	Grade
803-035					
0.		AMH	Manhole	10	NA
0.		MWL	Water Level	21	NA
6.4	1	RFJ	Roots Fine Joint	45	M 1
14	.9	RFJ	Roots Fine Joint	73	M 1
/19	.2	RFJ	Roots Fine Joint	93	M 1
//23	.5	RFJ	Roots Fine Joint	113	M 1
/ //26	.7	RFJ	Roots Fine Joint	131	M 1
	.3	RMJ(S01)	Roots Medium Joint	159	M 3
/ 49	.3	TFD	Tap Factory Defective	198	M 2
49	.3	RML	Roots Medium Lateral	209	M 3
	.6	TFD	Tap Factory Defective	226	M 2
51	.6	RFL	Roots Fine Lateral	237	M 1
53	.1	RMJ(F01)	Roots Medium Joint	252	M 3
53	.1	MSA	Abandoned Survey	263	NA

Code:



Description:	Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-803-035		

AMH



Code: MWL Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:


Within 8" of Joint:

Remarks:

5.000

NO

YES



Code: RFJ

Description: **Roots Fine Joint**

Distance (ft): 6.4 Structural Grade: 0 O&M Grade: 1 Clock Start/From: 7 Clock To: 5 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:



Code: RFJ


Description: Roots Fine Joint

Distance (ft): 14.9
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 3
Clock To: 4
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint:

Remarks:

YES




Code: RFJ

Description: Roots Fine Joint

Distance (ft): 19.2
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 11
Clock To: 2
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: YES

Remarks:



Code: RFJ

Description: **Roots Fine Joint**


Distance (ft): 23.5 Structural Grade: 0 O&M Grade: 1 Clock Start/From: 7 Clock To: 5 1st Value: 2nd Value: Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

YES




RFJ Code:

Description: **Roots Fine Joint**

Distance (ft): 26.7 Structural Grade: 0 O&M Grade: 1 Clock Start/From: 7 5 Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:

YES



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 35.3
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 7
Clock To: 5

1st Value: 2nd Value:

Value Percent: 30.000
Continuous Index: S01
Within 8" of Joint: YES

Remarks:

Code: **TFD**

Description: Tap Factory Defective



Distance (ft): 49.3
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks: RML



Code: RML

Description: Roots Medium Lateral

Distance (ft): 49.3
Structural Grade: 0

O&M Grade: 3

Clock Start/From: 9

Clock To: 10

1st Value: 2nd Value:

Value Percent:

5.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: **TFD**

Description: Tap Factory Defective

Distance (ft): 51.6
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 2

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks: ROOTS



Code: RFL

Description: Roots Fine Lateral

Distance (ft): 51.6
Structural Grade: 0

O&M Grade: 1


Clock Start/From: 2

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 53.1
Structural Grade: 0

O&M Grade: 3

Clock Start/From: 7

Clock To: 5

1st Value: 2nd Value:

Value Percent: 30.000
Continuous Index: F01
Within 8" of Joint: YES

Remarks:



Code: MSA

Description: Abandoned Survey

Distance (ft): 53.1
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: camera stopped