Profile/Photo Observation Report



Date: 03/29/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 100.7 Owner: NA Pre Clean: **Not Known** P.O.#: Jen Costello PSR: P-803-006-005 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: ALLEY Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Other Tape/Media #:

Purpose: Not Known Dia/Height: 10"
Use: Sanitary Material: VCP

Drain Area: NA Lining:

Category: NA

Comment:

Location Details: Direction of Survey: **Downstream**

US MH: M-803-005 DS MH: M-803-006 Total Length Surveyed (ft): 96.0

2.21 5135 31.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.21 5135 31.00 Overall Quick: Overall Rating: Overall Index:


	Position	Code	Observation	Video (sec)	Grade
(803-)00	05				
	.0	AMH	Manhole	10	NA
	\.0	MWL	Water Level	21	NA
ш	29.5	TFA	Tap Factory Active	92	NA
ш	29.8	RFJ(S01)	Roots Fine Joint	104	M 1
Ш.	42.2	DAE	Deposits Attached Encrustation	140	M 2
	42.2	RFJ(F01)	Roots Fine Joint	151	M 1
	44.9	RMJ	Roots Medium Joint	168	M 3
	50.8	RMJ	Roots Medium Joint	192	M 3
	53.6	RMJ	Roots Medium Joint	209	M 3
	59.9	RMJ	Roots Medium Joint	233	M 3
	65.4	RMJ	Roots Medium Joint	256	M 3
	71.6	RFJ	Roots Fine Joint	280	M 1
	77.7	RFJ	Roots Fine Joint	304	M 1
	86.0	TF	Tap Factory	332	NA
	86.8	RFJ	Roots Fine Joint	345	M 1
	88.8	TFD	Tap Factory Defective	361	M 2
	90.8	DSF	Deposits Settled Fine	377	M 2
	94.4	DSGV	Deposits Settled Gravel	395	M 5
	96.0	AMH	Manhole	410	NA

Code:



Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-803-005

AMH



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:


Within 8" of Joint:

Remarks:

5.000

NO

4.000



Code: **TFA**


Description: Tap Factory Active

Distance (ft): 29.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 2

Clock To:

1st Value:

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 29.8
Structural Grade: 0

O&M Grade: 1

Clock Start/From: 8

Clock To: 4

1st Value:

1st Value: 2nd Value: Value Percent:

Continuous Index: **S01**Within 8" of Joint: **YES**

Remarks:

Code: DAE

Description: Deposits Attached Encrustation




Distance (ft): 42.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 3
Clock To: 5
1st Value:

2nd Value: Value Percent:

Percent: **5.000**

Continuous Index: Within 8" of Joint:

hin 8" of Joint: YES



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 42.2
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 8
Clock To: 4
1st Value:

1st Value: 2nd Value: Value Percent:

Continuous Index: F01
Within 8" of Joint: YES

Remarks:

Code: RMJ

Description: Roots Medium Joint




Distance (ft): 44.9
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 8
Clock To: 9

1st Value: 2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint: YES



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 50.8
Structural Grade: 0

O&M Grade: 3

Clock Start/From: 3

Clock To: 9

1st Value:

2nd Value:


Value Percent: 30.000

Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 53.6
Structural Grade: 0

O&M Grade: 3

Clock Start/From: 8

Clock To: 4

1st Value: 2nd Value:

Value Percent:


Continuous Index:

Within 8" of Joint:

Remarks:

YES

20.000



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 59.9
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 2
Clock To: 4
1st Value:

2nd Value:


Value Percent: 5.000

Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 65.4
Structural Grade: 0

O&M Grade: 3

Clock Start/From: 8

Clock To: 4


1st Value:

2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint: YES



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 71.6
Structural Grade: 0

O&M Grade: 1

Clock Start/From: 8

Clock To: 4

1st Value: 2

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

Remarks:


YES



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 77.7 Structural Grade: 0 O&M Grade: 1 Clock Start/From: 8 Clock To: 4 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint: YES



Code: **TF**

Description: Tap Factory


Distance (ft): 86.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 86.8 Structural Grade: 0 O&M Grade: 1 Clock Start/From: 8 Clock To: 4 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint: YES



Code: **TFD**

Description: **Tap Factory Defective**


Distance (ft): 88.8 Structural Grade: 0 2 O&M Grade: Clock Start/From: 10

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks: **ROOTS**



DSF Code:

Description: **Deposits Settled Fine**

Distance (ft): 90.8 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 6 7 Clock To: 1st Value:

2nd Value: Value Percent:

5.000

Continuous Index:

Within 8" of Joint: NO



Code: **DSGV**

Description: Deposits Settled Gravel

Distance (ft): 94.4
Structural Grade: 0
O&M Grade: 5
Clock Start/From: 4
Clock To: 8

1st Value: 2nd Value:

Value Percent: 40.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: AMH
Description: Manhole

Distance (ft): 96.0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-803-006