## **Profile/Photo Observation Report**



Date: 03/29/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 207.0 Owner: NA Pre Clean: **Not Known** P.O.#: Jen Costello PSR: P-903-019-018 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: brandit st Flow Control: Not Controlled
City: Hobart, IN Year Renewed:

Location:OtherTape/Media #:Purpose:Not KnownDia/Height:10"

Use: Sanitary Material: VCP

Drain Area: NA Lining: Category: NA

Comment:

Location Details: Direction of Survey: Downstream

US MH: M-903-018 DS MH: M-903-019 Total Length Surveyed (ft): 103.9

3521 2.83 17.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.83 3521 17.00 Overall Quick: Overall Rating: Overall Index:

	Code	Observation	Video (sec)	Grade
003-018				
.0	AMH	Manhole	10	NA
0.	MWL	Water Level	22	NA
.7	RMJ	Roots Medium Joint	35	M 3
42.6	TFA	Tap Factory Active	130	NA
48.8	TF	Tap Factory	154	NA
96.6	TF	Tap Factory	261	NA
97.5	RMJ	Roots Medium Joint	275	M 3
99.4	TFD	Tap Factory Defective	290	M 2
99.4	RML	Roots Medium Lateral	301	M 3
100.4	RMJ	Roots Medium Joint	314	M 3
102.9	RMJ	Roots Medium Joint	331	M 3
103.9	MSA	Abandoned Survey	344	NA

Code:



Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-903-018

 $\mathsf{AMH}$ 



Code: MWL
Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 5

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO

Code: RMJ
Description: Roots Medium Joint

Distance (ft): .7
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 8
Clock To: 4

1st Value: 2nd Value:

Value Percent: 20.000

Continuous Index:

Within 8" of Joint: YES





Code: TFA

Description: Tap Factory Active

Distance (ft): 42.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000** 

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF** 

Description: Tap Factory

Distance (ft): 48.8
Structural Grade: 0


O&M Grade: 0

Clock Start/From: 9

Clock To:

1st Value: **4.000** 

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: **TF** 

Description: Tap Factory

Distance (ft): 96.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000** 

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: RMJ

Description: Roots Medium Joint


Distance (ft): 97.5
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 7
Clock To: 11

1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint: YES



Code: **TFD** 

Description: Tap Factory Defective

Distance (ft): 99.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 9

Clock To:

1st Value: **4.000** 

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks: RML



Code: RML

Description: Roots Medium Lateral

Distance (ft): 99.4
Structural Grade: 0

O&M Grade: 3

Clock Start/From: 7

Clock To: 9

1st Value:

2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint: NO



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 100.4
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 8
Clock To: 4

1st Value: 2nd Value:

Value Percent: 20.000

Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 102.9
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 8
Clock To: 4
1st Value:
2nd Value:

Value Percent: 20.000

Continuous Index:

Within 8" of Joint: YES



Code: MSA

Description: Abandoned Survey

Distance (ft): 103.9
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Continuous Index:

Within 8" of Joint: NO Remarks: ROOTS