Manhole Inspection Report



Date: 04/10/2018 Weather: Coding: RZMACP

MH#: M-708-125 Owner: NA Len. Surveyed: 5.1
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 5.8

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: Intersection of Heather Ln. and Red Project: Hobart, IN

City: Hobart, IN GPS Northing: 2905191.577

Location: GPS Easting: 2905191.577

Drain Area: Southwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 2.00 2100 2.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
M- 7 08- 1 25				
.0	MGP	General Photo	10	NA
2.3	DSF	Deposits Settled Fine	26	M 2
2.4	MGP	General Photo	40	NA
4.2	MGO	General Observation	57	NA
Camera Direction				



Code: Description:	MGP General Photo
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: Remarks:	.0 0 0

Wednesday, May 3, 2023



Code: DSF

Description: **Deposits Settled Fine**

Distance (ft): 2.3 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 12 Clock To: 6 1st Value:

2nd Value:

5.000 Value Percent: Step: NO

Remarks:



Code: MGP

Description: **General Photo**

Distance (ft): 2.4 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value:

2nd Value: Value Percent: Step:

NO

Remarks:



Code: MGO

General Observation Description:

Distance (ft): 4.2 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

3 Wednesday, May 3, 2023