Profile/Photo Observation Report

RedZone ROBOTICS

Date:	**03/25/2018**	Weather:		Coding:	**PACP 6.0**	
Pipe Length (ft):	**275.3**	Owner:	**NA**	Pre Clean:	**Not Known**	
P.O.#:		Surveyor:	**Byrd Fitzgerald**	PSR:	**P-203-045-043**	
Customer:		Clean Date:	**01/01/1900**	Shape:	**C**	

Street:	**E 38th Ave**	Flow Control:	**Not Controlled**	
City:	**Hobart, IN**	Year Renewed:		
Location:	**Other**	Tape/Media #:		
Purpose:	**Not Known**	Dia/Height:	**10"**	
Use:	**Sanitary**	Material:	**PVC**	
Drain Area:	**NA**	Lining:		
Category:	**NA**			
Comment:				
Location Details:		Direction of Survey:	**Upstream**	
US MH:	**M-203-043**	DS MH: **M-203-045**	Total Length Surveyed (ft):	**7.9**

O&M Index:	**4.00**	O&M Quick:	**4100**	O&M Rating:	**4.00**
Structural Index:	**0.00**	Structural Quick:	**0000**	Structural Rating:	**0.00**
Overall Index:	**4.00**	Overall Quick:	**4100**	Overall Rating:	**4.00**

	Position	Code	Observation	Video (sec)	Grade
M-203-045					
	.0	MCU	Camera Underwater	10	M 4
	.0	AMH	Manhole	21	NA
	.0	MWL	Water Level	32	NA
	7.9	MSA	Abandoned Survey	59	NA

Camera Direction

M-203-043

Code: **MCU**
Description: **Camera Underwater**

Distance (ft): **.0**
Structural Grade: **0**
O&M Grade: **4**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:
Within 8" of Joint: **NO**
Remarks:

Code:	**AMH**
Description:	**Manhole**
Distance (ft):	**.0**
Structural Grade:	**0**
O&M Grade:	**0**
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	**NO**
Remarks:	**M-203-045**

Code:	**MWL**
Description:	**Water Level**
Distance (ft):	**.0**
Structural Grade:	**0**
O&M Grade:	**0**
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	**100.000**
Continuous Index:	
Within 8" of Joint:	**NO**
Remarks:	**mcu**

Code: **MSA**
Description: **Abandoned Survey**

Distance (ft): **7.9**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:
Within 8" of Joint: **NO**
Remarks: **mcu**